

WESTERN EVERGLADES RESTORATION PROJECT

PROJECT DELIVERY TEAM (PDT)
MEETING

NOVEMBER 7, 2017

*Trusted Partners Delivering Value
Today for a Better Tomorrow*



U.S. ARMY



US Army Corps of Engineers
BUILDING STRONG



Today's agenda:

1. Quick subteam updates.
2. Break
3. Building on the modeling discussion from the June 2017 WERP workshop, our modelers will present ***preliminary*** outputs for our baseline scenario of existing conditions.
4. Which outputs match your observations in the field? Do any outputs not match your observations?
5. Public comment, next steps

Update from WERP Project Management





WERP Project Management



BUILDING STRONG

Recent Accomplishments

Eco-PCX Review of Performance Measures:

- Good progress on review of the predictive performance measures (PMs) to be used to evaluate the alternative plans.

Modeling/Engineering:

- LiDAR data incorporated into the RSMGL
- Model calibration near completion

Adaptive management (AM) Plan

- Identified WQ uncertainties
- Draft management options initiated




BUILDING STRONG

Update from WERP Engineering/modeling Sub-team

Engineering/Modeling Sub-team

Progress:

- Calculated the conveyance of existing canals within the project area
- Incorporated new LiDAR data interim product and detailed ground survey for 11-mile Rd in the RSMGL model area. Details of the Loop Rd and Tamiami Trail as-built have also been incorporated into the model
- Completed Digital Elevation Model (DEM) request from the ECO sub-team
- Updated and performed preliminary testing in the performance measure scripts from RECOVER and CEPP
- Calibrated RSMGL for the above ground water levels
- Updated existing and future-without scenario modeling assumptions for consistency



WERP Boundary (approx.)



Engineering/Modeling Sub-team

What's Next? ➡ Extensive Modeling to Determine Most Effective Aspects of the Alternatives

- Final LiDAR data deliverable from A/E: **17-November**
- Continue RSMGL calibration of below-ground water levels
- Perform existing and future-without scenarios models runs: **15-December**
- Continue to update and test restoration performance measure modeling scripts
- Calculate the conveyance capacity of proposed canals within the project area
- Models runs for the Alternatives Round 1 and 2
- Rough costs for features in Alternatives Round 1 and 2
- Continued coordination with the WERP sub-teams to refine the alternatives



Engineering/Modeling Sub-team Summary of Path Forward

- Continue calibration and baseline modeling in 2017
- “Learning Round” (Round 1) quantitative modeling of the planning alternatives will begin in December 2017
- Discussion of Round 1 RSM Modeling: February 2018 PDT meeting
- Reconfigure the alternatives and reduce the number of alternatives, based on Learning Round results.
- Identify the Tentatively Selected Plan (TSP) by July 2018.
- Several analyses, reviews, and refinements follow the TSP, before identifying the Recommended Plan in 2019.





BUILDING STRONG

Update from WERP Water Quality Sub-team

Water Quality (WQ) Sub-team

Progress:

ADAPTIVE MANAGEMENT (AM) PLAN

- Identified WQ topics, called “Uncertainties,” to address in the AM Plan
- Screened and Prioritized them
- Drafting management options to address them

What's Next?

- Draft write-ups of the management options (in 2017); when finished these will be part of the TSP (in 2018)
- Draft the WQ Monitoring Plan (in 2017); when finished this will be part of the TSP (in 2018)
- Use model results to refine the Monitoring & AM Plans (in 2018)





BUILDING STRONG

Update from WERP Plan Formulation Sub-team

Plan Formulation Sub-team

Progress:

- Further refinement of planning alternatives before quantitative modeling in early 2018
 - Incorporating Government to Government consultation input
 - Refinement using the published Conceptual Ecological Model
- Path forward for including Tribal requests for restoration measures on their lands
- Path forward for considering known archeological sites during screening
- Screening criteria based on federal “Principles and Guidelines”, to use after quantitative modeling Learning Round
- Coordinating closely with Atlanta and Headquarters reviewers on including water quality treatment
- Writing sections of the draft Project Implementation Report (PIR)

Plan Formulation Sub-team

What's Next When Learning Round of model results is available (early 2018)?

- Performance of the alternatives, and components of the alternatives, will be evaluated. Continue adjustments to alternatives.
 - Are constraints violated? Are P&G screening criteria met?
 - Are other considerations included?
 - Level of performance toward the objectives, per the performance measures
 - Exercise screening, in addition to performance measures.
 - Do the alternative plans have sufficient WQ treatment? Are the treatment options realistic (e.g., sizes, locations)? Work in coordination with WQ subteam.
- Use results to propose “re-mixed” hybrid alternative(s) for next round of modeling.
 - This means: It is likely that our TSP will not look exactly like any one of the current alternatives.
 - The TSP is likely to be a hybrid of the best performing, cost-effective aspects of the alternatives.
- Once we have a TSP, we will still refine further after reviews, to “Recommended Plan”.



BUILDING STRONG

Update from WERP ECO Sub-Team

Eco Sub-team

Progress:

▪ PROJECT PERFORMANCE MEASURES

- Required documentation submitted to USACE ECO-PCX on 31 August 2017. USACE ECO-PCX is required to review and approve project performance measures utilized for WERP and methodology to calculate Habitat Units.

- | | |
|---------------------------------|------------------|
| - Initial Kick Off Meeting | 5 October 2017 |
| - Interim Review Teleconference | 19 October 2017 |
| - Complete Model Review | 27 October 2017 |
| - Comment Evaluations Complete | 13 November 2017 |
| - Comment Backcheck Complete | 20 November 2017 |
| - USACE ECO-PCX Recommendation | January 2018 |

▪ ECOLOGICAL PLANNING TOOLS

- WERP will use ecological planning tools (Wading Birds, Apple Snail Model, Alligator, Small Fish etc.) funded by RECOVER and run by USGS to evaluate alternative effects. Coordination efforts between USGS and WERP modelers continue. Calls held monthly.
- USGS received RSM Digital Elevation Model and is working collaboratively to test tools with WERP modelers.

What's Next?

- Review performance measure and ecological tool output as available for baselines and provide feedback.

Eco Sub-team

Progress:

▪ ADAPTIVE MANAGEMENT PLAN

- Identified, screened and prioritized Uncertainties for WERP-specific and Adaptive Management relevant criteria
- Reviewed Templates and Examples for the development of Management Strategies and Management Option Matrices (MOMs) for prioritized Uncertainties
- Initiated the development of draft Management Strategies/ MOMs (“Strawman products”) for inclusion within the AM Plan

What's Next?

▪ AM Plan

- Continue to develop Strawman products and complete drafts of Management Strategies/ MOMs for presentation to the Team
- Utilize modeling results to update focus of the AM Plan
- Draft Outline of Ecological Monitoring Plan



Baseline Modeling Update



BUILDING STRONG

Presentation Goal and Objectives

Overall goal: Status report on model calibration

- Reintroduce the primary H&H regional modeling tool to be used in evaluating WERP alternatives
- Summarize the calibration approach being used in WERP modeling
- Provide an update of the calibration progress with reference to a calibration/validation effort completed in 2010 (referred to as CV_2010)
- Share knowledge & solicit feedback on calibration challenges and planned courses of action before production of base simulations



Presentation Overview



BUILDING STRONG

Topics to be presented:

- What is RSM?
- Description of RSMGL
- Calibration Approach
- Results
- Summary



What is RSM?



BUILDING STRONG

- RSM = Regional Simulation Model
- Simulates all major water budget components
(rainfall, evapotranspiration (ET), surface runoff, levee seepage, etc.)
- Developed with South Florida's unique hydrology in mind
- Has capability to handle water management operations
- Used as a regional and sub-regional scale hydrologic model
- Developed and maintained by the H&H Bureau at the South Florida Water Management District



What is RSM?



BUILDING STRONG

- Developed using object-oriented methods (C++)
- Can be used as a distributed- and/or lumped-parameter model
- Uses a triangular numerical mesh (distributed mode only)
- Simulates 1-D canal, 2-D overland & groundwater flows
- Uses the diffusive wave approximation of Saint-Venant's equations




Model Domain and Primary Basins



BUILDING STRONG

- 5,943 square miles
- 6 counties (some are only partially covered)
- 14 hydrologic basins:
 - Urban areas (majority of the Lower East Cost Service Area)
 - Natural areas (all Water Conservation areas, ENP, BCNP, L28 Triangle, Seminole and Miccosukee natural areas and C139 Annex)





Model Mesh with Project Boundary




BUILDING STRONG

Entire Model Domain

- Area: 5,943 mi²
- Number of cells: 6719
- Cell size range: 0.05 to 3.92 mi²
- Mean & Std of cell sizes:
0.88 & 0.62 mi²

Within Project Area

- Area: 934 mi²
- Number of cells:
 - WERP: 1346
 - Pre-WERP: 504
- Cell size range: 0.18 to 1.73 mi²
- Mean & std dev of cell sizes:
 - WERP: 0.69 & 0.21 mi²
 - Pre-WERP: 1.69 & 0.83 mi²







Rainfall and Reference Evapotranspiration (ET)



BUILDING STRONG






Model Topography



BUILDING STRONG

- Topo Value Range: -3.2 to 30.9 ft NGVD29
- Primary data sources:
 - USGS HAED accuracy of $\approx \pm 0.5$ ft
 - WERP LiDAR ($\approx \pm 0.33$ ft)
 - C139 Annex LiDAR ($\approx \pm 0.18$ ft)
 - Feeder Canal Basin ($\approx \pm 0.24$ ft)
 - Seminole/BigCypress LiDAR ($\approx \pm 0.35$ ft)







Model Topography (WERP minus pre-WERP topography)



BUILDING STRONG



new LiDAR data
extent **relative to**
WERP project area




Landuse-Landcover Data



BUILDING STRONG

- 24 Landuse-Landcover (LULC) types
- Top 4 LULC types (25.9%)
 - Sawgrass (1,424 mi²)
 - Cypress (617 mi²)
 - Mangrove (521 mi²)
 - Marsh (517 mi²)
- Urban LULC classes (high, medium, and Low density) cover 5.94%
- Used for the calibration of surface roughness and ET parameter values






Landuse-Landcover Data

(WERP project area)



BUILDING STRONG

- 19 LULC types
- Top 4 LULC types (72.1%)
 - Cypress (410 mi²)
 - Marsh (104 mi²)
 - Forested Wetland (92 mi²)
 - Forested Upland (59 mi²)






Levee Seepage



BUILDING STRONG




Trusted Partners Delivering Value Today for a Better Tomorrow



Canals and Structures



BUILDING STRONG



- Canals in RSMGL-WERP: 1,185 miles
- Additional canals for WERP (129 miles):
 - Northern WERP Area: 74 miles
 - Tamiami Trail & Loop Road: 32 & 23 miles, respectively
- Additional structures for WERP:
 - 45 Tamiami Bridges
 - 95 Loop Road Culverts




Boundary Conditions



BUILDING STRONG

Additional boundary conditions included for WERP:

- Okaloacoochee flows
- Stage boundary conditions along Deer Fence Canal
- Stage boundary conditions along L2/L3 canal





Model Calibration Approach



BUILDING STRONG

RSMGL calibration:

- the process of improving RSMGL by matching model output data with observed data; data = water levels and flows
- used as a means of establishing confidence in the ability of the model to simulate or predict water levels and flows in the model domain
- a prerequisite to WERP baseline and alternative scenario simulations



Model Calibration Approach



BUILDING STRONG



- **Period of Record:** Historical daily stage and flow data from 7/1/1995 to 12/31/2000 were used to run the calibration of the RSMGL; 1/1/2001 to 12/31/2005 were used to run the validation.
- **Location:** Historical time-series data from 36 gages were used as bases for the calibration of the Glades-LECSA model for WERP.
- **Tool:** The model was calibrated primarily using PEST (Doherty, 2004). PEST (**P**arameter **E**STimation) is a general-purpose model-independent nonlinear parameter estimation software package.
- **Objective:** The calibration objective function was to minimize the weighted sum of squares of the absolute bias calculated at each measuring site.
- **Knobs:** Selected model parameter values were adjusted (using PEST) until simulated and historical stages were in agreement, i.e., the calibration objective is satisfactorily met.
- **Stopping criteria:** Model calibration was considered as satisfactory when the absolute bias and RMSE values at all 36 gages were less than 1 and 2 feet, respectively.



Calibration Gages Maps



BUILDING STRONG





Calibration Objective Function



BUILDING STRONG

$$\Phi = w_1 \sum_{i=1}^M Bias_{i,allseason}^2 + w_2 \sum_{i=1}^M Bias_{i,dryseason}^2 + w_3 \sum_{i=1}^M Bias_{i,wetseason}^2$$

Φ = weighted sum of cumulative bias squared

M = total number of calibration gages;

w_1 = weight for all season

w_2 = weight for dry season

w_3 = weight for wet season

Bias values were computed on a daily basis and aggregated to a final representative value for each gage.



Model Calibration Parameters



BUILDING STRONG

- Aquifer saturated hydraulic conductivity values
- Canal leakance values
- Levee seepage coefficients
- Overland Manning's roughness coefficients
- Canal Manning's roughness coefficients
- General head boundary conductance values
- Evapotranspiration coefficients
- Evapotranspiration extinction depths
- SV converter parameter values
- WCD leakance value



Goodness-of-fit Statistical Estimators



BUILDING STRONG



$$Bias = \frac{\sum_{i=1}^n (\hat{x} - x_i)}{n}$$

$$RMSE = \sqrt{\frac{\sum_{i=1}^n (\hat{x} - x_i)^2}{n - 1}}$$

n = total number of measured observations at a gaging station



Bias Calibration (WERP vs CV_2010)







RMSE Calibration (WERP vs CV_2010)



BUILDING STRONG



Trusted Partners Delivering Value Today for a Better Tomorrow




Selected Calibration Plots




BUILDING STRONG

{PC17A_TW}



{WFEED_H}






Selected Calibration Plots




BUILDING STRONG

{S190_H}



{S190_T}






Selected Calibration Plots




BUILDING STRONG

{S140_T}



{S344_H}






Selected Calibration Plots




BUILDING STRONG

{S343B_H}



{S343B_T}






Selected Calibration Plots




BUILDING STRONG

{S12A_H}



{S12B_HW}






Selected Calibration Plots



BUILDING STRONG

{TAMIBR40}







Calibration Gages Maps



BUILDING STRONG






Selected Calibration Plots




BUILDING STRONG

{BCNP12}



{L28GAP}






Selected Calibration Plots




BUILDING STRONG

{BCNPA13}



{BCNPA5}






Selected Calibration Plots




BUILDING STRONG

{3A-SW}



{ROBLK}






Selected Calibration Plots




BUILDING STRONG

{LOOP1}



{LOOP2}






Selected Calibration Plots




BUILDING STRONG

{OKA858}



{BCNPA2}






Selected Calibration Plots




BUILDING STRONG

{BCNPA14}



{BCNPA8}







Selected Calibration Plots



BUILDING STRONG

{BCNP10}

{NP-205}






Selected Calibration Plots




BUILDING STRONG

{3A-28}



{3A-4}






Selected Calibration Plots



BUILDING STRONG

{3A-3}







Mean Annual Overland Flow for Calibration Period (1996-2000), WERP vs CV_2010



BUILDING STRONG



Trusted Partners Delivering Value Today for a Better Tomorrow



Summary



BUILDING STRONG

	Average (ft)		Standard Deviation (ft)	
	Calibration	Validation	Calibration	Validation
Abs. Bias (ft)	0.25	--	0.19	--
RMSE (ft)	0.58	--	0.22	--

Trusted Partners Delivering Value Today for a Better Tomorrow



Northern WERP RSM submodel



BUILDING STRONG

- North WERP RSM was created to focus on developed land in Region 2 where several management measures will be considered.
- North WERP RSM includes detailed agricultural land use.
- Calibrate to more recently reported water use, basin structure flows, and shallow groundwater stage.



Northern WERP RSM submodel




BUILDING STRONG

- North WERP RSM was created to focus on developed land in Region 2 where several management measures will be considered.
- North WERP RSM includes detailed agricultural land use.
- Calibrate to more recently reported water use, basin structure flows, and shallow groundwater stage.



U.S. ARMY

Predominant Landuse (2012)




Trusted Partners Delivering Value Today for a Better Tomorrow



Water Users & Impoundments



Consumptive use permits and impoundments ^{BUILDING STRONG}






Boundary Conditions



LONG





Calibration



BUILDING STRONG


- Best available information.
 - Landuse, water use, hydrologic data
- Calibration period (2010-2016) depending on location
 - C139 Annex (2010-2015)
 - North Feeder Basin (2012-1016)
 - West Feeder Basin (2012-2015)
- Manual Calibration Approach
- Calibration objective: History matching at several locations
 - Canal and wetland Stage
 - Shallow groundwater
 - Agricultural water use
 - Historical patterns



Calibration Gages



BUILDING STRONG






Trusted Partners Delivering Value Today for a Better Tomorrow



Interim Calibration



BUILDING STRONG



Trusted Partners Delivering Value Today for a Better Tomorrow



Interim Calibration



West Feeder canal at West Weir

BUILDING STRONG



Trusted Partners Delivering Value Today for a Better Tomorrow




Interim Calibration



BUILDING STRONG

North Feeder Canal at USGS UVM



Trusted Partners Delivering Value Today for a Better Tomorrow



Summary & Next Steps



BUILDING STRONG

- Out of the 23 cell (marsh+gw) and 13 canal gages used in the calibration, all gages met the acceptability criteria for both bias (1 ft) and RMSE (2 ft).
- Above-ground water levels are simulated better than below-ground water levels.
- Efforts are in place to improve the matching of below-ground water levels and recession rates.
- Integrate more detailed modeling of northern WERP area with RSMGL.
- Prepare baseline RSMGL simulations by incorporating final parameter values from the calibration effort.



BUILDING STRONG

Public Comment



Next Steps & Wrap Up



BUILDING STRONG

Next PDT Meeting:

- December 19, 2017, 1:00 to 4:00 PM (to be confirmed)
- Meeting will be held via teleconference