

MSC	Study Name	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board	Signed Chief's Report	Explanation of any missed milestones or schedule adjustments	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board2	Signed Chief's Report						
MVD	Memphis Metro: Cypress Creek, TN	10/2/15	4/15/16	6/10/16	9/16/16	12/23/16	Additional time needed on delivery of the modeling by the sponsor due to updated LiDAR. Study is under review, no vertically aligned schedule to report.											
MVD	Mississippi River Ship Channel, Gulf to Baton Rouge, LA	11/10/16	9/20/17	10/27/17	N/A	3/30/18	No missed milestones, schedule has been adjusted since there is no Chiefs Report expected.	11/10/16	9/20/17	10/27/17	N/A**	N/A**						
MVD	Souris River Basin, ND	9/29/17	9/28/18	10/31/18	12/31/18	4/30/19												
MVD	Southwest Coastal Louisiana Feasibility Study	N/A	8/28/15	10/9/15	12/8/15	3/25/16	The feasibility study is completed, actual dates reported.	3/20/15	1/29/16	2/29/16	4/21/16	7/29/16						
MVD	St. Croix River, WI	12/9/16	1/16/17	2/16/17	NA**	NA**												
MVD	St. Louis Riverfront Meramec/Big River/St. Louis Mississippi River Front, MO, IL	4/28/17	11/24/17	1/26/18	4/13/18	8/3/18												
NAD	Anacostia Watershed Restoration, Montgomery County, MD	8/10/15	1/27/16	2/23/16	5/18/16	9/20/16	Terminating study and completing in the Continuing Authorities Program, no vertically aligned schedule to report.											
NAD	Anacostia Watershed Restoration, Prince Georges County, MD	10/6/15	4/8/16	5/6/16	8/1/16	12/14/16	The milestones were delayed due to plan optimization concerns and the time required to address these technical issues. The Draft report was released on 6/1/2016. A vertically aligned schedule is not available to report at this time.											
NAD	Baltimore 50-Foot Channel, MD and VA	1/14/16	11/1/16	12/1/16	2/23/17	8/10/17	Feasibility study terminating, study will proceed as a validation study, no vertically aligned schedule to report.											
NAD	Del River Dredge Material Utilization, Delaware*	5/11/16	12/20/16	2/7/17	4/5/17	6/29/17	The release of the Draft Report milestone was missed due to time required to complete complex modeling used to analyze economic benefits, the revised schedule is reported.	9/23/16	3/21/17	4/28/17	6/23/17	9/7/17						

MSC	Study Name	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board	Signed Chief's Report	Explanation of any missed milestones or schedule adjustments	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board2	Signed Chief's Report						
NWD	Boise River General Investigations Feasibility Study, ID	2/28/16	12/31/16	1/31/17	3/28/17	6/30/17	The feasibility study is terminating, no schedule to report.											
NWD	Fremont, NE	4/5/17	12/5/17	1/5/18	3/15/18	6/15/18												
NWD	Lower Dungeness Ecosystem Restoration Study, WA	1/11/18	5/24/19	6/27/19	9/20/19	1/8/20												
NWD	Lower Willamette River Environmental Dredging, OR	9/15/14	2/25/15	5/27/15	7/30/15	11/1/15	The feasibility study is completed, actual dates reported.	9/15/14	2/25/15	5/27/15	7/30/15	11/1/15						
NWD	Missouri River Bed Degradation, MO	1/31/17	3/20/17	4/10/17	8/25/17	12/12/17												
NWD	Puget Sound Nearshore Ecosystem Restoration Study, WA	10/10/14	4/1/16	4/30/16	6/30/16	9/30/16	The feasibility study is completed, actual dates reported.	9/26/14	3/28/16	4/27/16	6/29/16	9/30/16						
NWD	Puyallup River Basin Flood Risk Management Feasibility Study, WA	2/16/16	3/30/17	4/30/17	6/30/17	9/30/17	The release of the Draft Report was delayed due to additional engineering modeling required. A vertically aligned schedule is not available at this time.											
NWD	Seattle Harbor Navigation Improvement Project General Investigation Study, WA	7/15/16	5/26/17	6/26/17	8/15/17	11/15/17	There release date of draft report was delayed due to additional internal review. The accelerated schedule is reported.	8/2/16	3/15/17	4/14/17	6/15/17	9/29/17						
NWD	Skokomish River Basin Ecosystem Restoration General Investigation Study, WA	2/14/14	4/16/15	5/26/15	8/25/15	12/31/15	The feasibility study is completed, actual dates reported.	1/27/14	4/12/15	4/23/15	8/25/15	12/14/15						
NWD	Upper Turkey Creek Basin, KS	11/5/13	3/12/15	3/13/15	5/19/15	11/2/15	The feasibility study is completed, actual dates reported.	11/5/13	3/12/15	3/13/15	5/19/15	12/22/15						

MSC	Study Name	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board	Signed Chief's Report	Explanation of any missed milestones or schedule adjustments	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board2	Signed Chief's Report						
POD	Tinian Harbor, CNMI	7/7/17	5/21/18	6/12/18	9/12/18	1/7/19												
POD	Waiakea-Palai FRM, HI	10/7/15	4/15/16	4/29/16	6/20/16	9/15/16	Terminating study and completing in the Continuing Authorities Program, no schedule to report.											
SAD	Loxahatchee River Watershed Restoration	8/10/17	6/12/18	8/3/18	9/24/18	1/9/19												
SAD	Manatee Harbor, FL	10/27/17	N/A	6/26/18	8/28/18	11/30/18	The feasibility study was put on suspension, no schedule to report.											
SAD	Mobile Harbor, AL	7/18/18	4/11/19	5/21/19	NA**	NA**												
SAD	Princeville, NC	Completed	9/4/15	10/7/15	12/8/15	3/10/16	The feasibility study is completed, actual dates are reported.	3/25/14	9/4/15	10/7/15	12/9/15	2/23/16						
SAD	Proctor Creek, GA	7/10/17	3/19/18	4/18/18	6/18/18	9/18/18												
SAD	San Juan Harbor Improvements Study	3/3/17	4/27/18	6/10/18	7/31/18	9/14/18	No missed milestones, schedule has been adjusted since the last 1002 Report	3/3/17	3/15/18	4/15/18	6/15/18	9/14/18						
SAD	St. Johns County Feasibility	2/17/16	11/22/16	11/30/16	1/31/17	5/8/17	No missed milestones, schedule has been adjusted since the last 1002 Report	2/17/16	11/22/16	12/22/16	2/22/17	5/22/17						
SAD	St. Lucie County Feasibility	5/3/16	12/6/16	2/7/17	4/18/17	7/25/17	No missed milestones, schedule has been adjusted since the last 1002 Report	5/3/16	12/6/16	2/7/17	4/7/17	7/7/17						

MSC	Study Name	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board	Signed Chief's Report	Explanation of any missed milestones or schedule adjustments	Release of Draft Report	District Submits Final Feasibility Report	MSC Transmittal of Final Report	Civil Works Review Board2	Signed Chief's Report						
SPD	Redwood City Harbor, CA	7/10/15	1/15/16	2/16/16	4/15/16	7/15/16	The feasibility study is terminating, no schedule to report.											
SPD	Sacramento Bank Protection GRR, CA	3/3/17	11/15/17	12/15/17	2/2/18	6/29/18												
SPD	San Francisco Bay to Stockton, CA	6/24/16	3/16/17	4/20/17	6/16/17	11/8/17	The release of the Draft Report was delayed due to environmental analysis and scoping discussions. A vertically aligned schedule is not available to report at this time.											
SPD	San Francisquito Creek, CA	1/22/15	4/27/16	6/1/16	7/13/16	8/31/16	The release of the Draft Report was delayed due to environmental analysis. A vertically aligned schedule is not available to report at this time.											
SPD	San Joaquin Delta Islands and Levees, CA	4/14/2015	TBD	TBD	TBD	TBD	The milestone was missed due to a delay in the agreement amendment. A vertically aligned schedule is not available to report at this time.											
SPD	South San Francisco Bay Shoreline Study, CA	Completed	Completed	9/11/15	10/27/15	12/15/15	The feasibility study is completed, actual dates are reported.	12/22/14	7/16/15	7/23/15	9/11/15	12/18/15						
SPD	Sparks Arroyo, TX	10/4/16	2/1/17	3/15/17	4/25/17	8/11/17	The feasibility study is terminating, no schedule to report.											
SPD	Westminster, CA (East Garden Grove)	3/1/16	12/1/16	1/12/17	3/2/17	6/2/17	The release of the Draft Report was delayed due to need for additional hydrologic and hydraulic modeling and validation of bridge costs. Study is under review, a vertically aligned schedule is not available for the report.											
SPD	Yuba River Ecosystem Restoration, CA	12/20/16	8/29/17	9/25/17	11/28/17	6/2/18												
SWD	Arkansas River Corridor	7/15/16	11/23/16	5/19/17	7/3/17	10/19/17	The release of the Draft Report was delayed due to additional analysis of ecosystem benefits, the adjusted schedule is reported.	2/6/17	9/25/17	10/17/17	1/23/18	4/12/18						

